

SPRINKLER SYSTEM CHECKLIST

Use the following checklist to determine the status of your system. If test date is not available, then the tests may not have been performed.

	YES	NO	N/A
Are all systems in service?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Are valves locked in an open position or located in a secure area?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Are valves located in heated areas?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Has 2-inch main drain test been conducted on schedule?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Date test was conducted: _____			
What were test results? _____			
Who conducted tests? _____			
Has sprinkler alarm been tested on schedule?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Date test was conducted: _____			
What were test results? _____			
Who conducted tests? _____			
Has dry pipe valve been trip tested on schedule?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Date test was conducted: _____			
What were test results? _____			
Who conducted tests? _____			
Has fire pump been tested on schedule?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Date test was conducted: _____			
What were test results? _____			
Who conducted tests? _____			
Is the fire department connection unobstructed with caps in place?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>



amfam.com

SPRINKLER SYSTEM CHECKLIST

	YES	NO	N/A
Extra sprinkler heads and a wrench kept on hand?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Minimum 18-inch clearance maintained under sprinkler heads?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Are sprinkler heads obstructed in any manner by dried-on paint, corrosion, tape, nearby beams for ducts or new ceilings?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Are signs posted in each room informing guests not to hang anything on the sprinkler head?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

For more information about American Family's Safety Consulting Services, visit www.amfam.com

DISCLAIMER

The recommendations printed here follow generally accepted safety standards. Compliance with these recommendations does not guarantee that you will be in conformance with any building code, or federal, state or local regulations regarding safety or fire. Compliance does not ensure the absolute safety of you, your operations or place of business.



amfam.com

SAFETY CONSULTING LOWERING RISK, FOCUSED ON THE BOTTOM LINE.

Page 2 of 2